

School	Portable Number	Portables on Site	Round 101 Inspection Date	Arcadis Inspector	Proposed Round 102 Inspection Date	Comments from Round 101 Inspection
Anne J. MacArthur P.S.	HB 026	11	08-Mar-17	M. Dadbin	9-Aug-17	Minor hole (2") observed on the interior drywall at rear elevation. Missing section of exterior metal cladding at front elevation.
	HB 071		08-Mar-17	M. Dadbin	9-Aug-17	Minor hole (2") observed on the interior drywall under the blackboard at rear elevation.
	HB 174		08-Mar-17	M. Dadbin	9-Aug-17	Downspout missing at rear elevation. Holes (4 x 1") observed on the interior drywall next to footwear and clothing storage. Missing section of baseboard (4") next to footwear and clothing storage. Damaged vinyl floor tiles (~6) observed at the entrance door.
	HBL 202		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 203		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 204		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 205		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 214		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 215		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 232		08-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 233		08-Mar-17	M. Dadbin	9-Aug-17	Damaged downspout at left elevation.
Boyne P.S.	HB 008	16	13-Mar-17	M. Dadbin	11-Aug-17	Screw holes observed under window closest to door at front elevation.
	HB 015		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HB 029		13-Mar-17	M. Dadbin	11-Aug-17	Screw holes observed on metal cladding next to door at front elevation.
	HB 032		13-Mar-17	M. Dadbin	11-Aug-17	Hole (1") observed in drywall next to footwear and clothing storage (existing).
	HB 033		13-Mar-17	M. Dadbin	11-Aug-17	Hole (3") observed in metal cladding at right elevation.
	HB 048		13-Mar-17	M. Dadbin	11-Aug-17	Hole (3") observed in metal edge flashing at left elevation.
	HB 152		13-Mar-17	M. Dadbin	11-Aug-17	Downspout missing at rear elevation.
	HB 179		13-Mar-17	M. Dadbin	11-Aug-17	Screw holes observed on metal cladding and corner/edge flashing at left elevation.
	HBL 110		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 218		13-Mar-17	M. Dadbin	11-Aug-17	Screw holes observed on metal cladding at right elevation.
	HBL 241		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 251		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 252		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 253		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 254		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
	HBL 257		13-Mar-17	M. Dadbin	11-Aug-17	N.S.M.O.M.O.
Bruce Trail P.S.	HB 046	11	24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HB 062		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HB 075		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HB 103		24-Feb-17	M. Dadbin	1-Aug-17	Damaged vinyl floor tiles (~3) observed near window closest to door (existing). Damaged ceiling tiles (2) (existing). Large holes (2) on the interior wall above the whiteboard and above outlet (existing). Large holes (2) observed on the exterior wall at right elevation (existing).
	HBL 105		24-Feb-17	M. Dadbin	1-Aug-17	Damaged eavestrough observed at front elevation.
	HB 110		24-Feb-17	M. Dadbin	1-Aug-17	Damaged vinyl floor tiles observed throughout.
	HB 114		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HB 115		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HBL 228		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HBL 229		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
	HBL 231		24-Feb-17	M. Dadbin	1-Aug-17	N.S.M.O.M.O.
Chris Hadfield P.S.	RM A1	12	22-Feb-17	M. Dadbin	27-Jul-17	Large crack (1') observed on wall from the door to window.
	RM A2		22-Feb-17	M. Dadbin	27-Jul-17	Large crack (1') observed on wall from the door to window.
	RM A3		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A4		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A5		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A6		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A7		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A8		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	RM A9		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.

	RM A10		22-Feb-17	M. Dadbin	27-Jul-17	Large crack (1') observed on wall from the door to window.
	RM A11		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	HBL 106		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
Craig Kielburger S.S.	HB 038	18	07-Mar-17	M. Dadbin	8-Aug-17	N.S.M.O.M.O.
	HB 045		06-Mar-17	M. Dadbin	8-Aug-17	Exterior caulking degraded at window (second window furthest away from the door) at front elevation. Downspout pinched at front elevation (middle part). 4 holes (~1") observed on interior wall above the electrical panel.
	HB 056		07-Mar-17	M. Dadbin	8-Aug-17	Minor hole (~2") observed on interior drywall wall (existing). Damaged metal cladding (~2') next to the entrance door at front elevation. Downspout pinched at front elevation (lower part).
	HB 057		07-Mar-17	M. Dadbin	8-Aug-17	Screw holes observed on exterior metal cladding at front elevation. Hole (3") observed on exterior metal cladding at rear elevation.
	HB 073		07-Mar-17	M. Dadbin	8-Aug-17	Exterior caulking degraded at window next to door at front elevation. Hole (~1") observed on exterior metal cladding at right elevation. Hole (~8") on interior wall above electrical panel next to door.
	HB 090		06-Mar-17	M. Dadbin	8-Aug-17	Downspout detached at front elevation.
	HB 091		07-Mar-17	M. Dadbin	8-Aug-17	Exterior caulking degraded at door.
	HB 100		06-Mar-17	M. Dadbin	8-Aug-17	N.S.M.O.M.O.
	HB 113		06-Mar-17	M. Dadbin	8-Aug-17	Exterior caulking degraded at door. Damaged vinyl floor tiles (~3) at front and left elevation.
	HB 125		06-Mar-17	M. Dadbin	8-Aug-17	Exterior metal cladding missing under the door at front elevation. Damaged vinyl floor tiles (~2) near door.
	HB 133		06-Mar-17	M. Dadbin	8-Aug-17	Screw holes observed on exterior metal cladding at front elevation. Exterior caulking degraded on both windows at front elevation.
	HB 134		07-Mar-17	M. Dadbin	8-Aug-17	N.S.M.O.M.O.
	HB 135		06-Mar-17	M. Dadbin	9-Aug-17	Damaged ceiling tile (1) observed inside portable.
	HB 143		06-Mar-17	M. Dadbin	9-Aug-17	Exterior caulking degraded on door frames at front elevation. Screw holes observed on exterior metal cladding at front elevation. Damaged vinyl floor tiles (~2) near door.
	HB 203		07-Mar-17	M. Dadbin	9-Aug-17	Downspout missing at rear elevation.
	HBL 005		06-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
	HBL 080		07-Mar-17	M. Dadbin	9-Aug-17	Minor hole (~2") on interior drywall above electrical panel.
	HBL 084		06-Mar-17	M. Dadbin	9-Aug-17	N.S.M.O.M.O.
Escarpment View P.S.	HB 005	11	27-Feb-17	M. Dadbin	28-Jul-17	Exterior caulking degraded at door (existing). Loose door frame at front elevation.
	HB 089		27-Feb-17	M. Dadbin	28-Jul-17	N.S.M.O.M.O.
	HB 144		27-Feb-17	M. Dadbin	28-Jul-17	Sections (2) of roof edge flashing missing at right elevation (existing). Loose flashing observed below the air-exchanger vent at front elevation (new). Screw holes (7 x ~1") observed on metal cladding at right elevation (new).
	HBL 081		27-Feb-17	M. Dadbin	28-Jul-17	N.S.M.O.M.O.
	HBL 082		27-Feb-17	M. Dadbin	28-Jul-17	N.S.M.O.M.O.
	HBL 083		27-Feb-17	M. Dadbin	28-Jul-17	Damaged downspout at front elevation.
	HBL 088		27-Feb-17	M. Dadbin	28-Jul-17	N.S.M.O.M.O.
	HBL 089		27-Feb-17	M. Dadbin	28-Jul-17	Missing lower part of downspout at front elevation.
	HBL 090		27-Feb-17	M. Dadbin	28-Jul-17	N.S.M.O.M.O.
	HBL 103		27-Feb-17	M. Dadbin	28-Jul-17	Caulking degraded on downspout at front elevation and downspout attachment is loosed from metal cladding.
	HBL 104		27-Feb-17	M. Dadbin	28-Jul-17	Missing lower piece of downspout at front elevation.
E.W. Foster P.S.	HB 129	6	22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	HB 160		22-Feb-17	M. Dadbin	27-Jul-17	Stained ceiling tile (~1) observed at rear elevation.
	HB 180		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	HB 189		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	HBL 086		22-Feb-17	M. Dadbin	27-Jul-17	N.S.M.O.M.O.
	HBL 248		22-Feb-17	M. Dadbin	27-Jul-17	Minor hole (2") observed on metal cladding at left elevation.
Gardiner P.S.	HBL 207	2	21-Feb-17	M. Dadbin	26-Jul-17	N.S.M.O.M.O.
	HBL 212		21-Feb-17	M. Dadbin	26-Jul-17	Hole (~1") observed on metal cladding at left elevation (existing).
Glen Williams P.S.	HB 178	2	21-Feb-17	M. Dadbin	26-Jul-17	Dirty insulation (N.S.M.O.M.O.)
	HB 184		21-Feb-17	M. Dadbin	26-Jul-17	Damaged wood skirting at rear elevation (existing). Damaged vinyl floor tiles (2) (existing). Wood frame degraded on door at front elevation (existing). Yellow staining (2) observed at C-1 ceiling tile (new).
Hawthorne Village P.S.	HB 013	22	01-Mar-17	M. Dadbin	2-Aug-17	Damaged downspout (pinched and missing bottom piece) at front elevation.
	HB 034		01-Mar-17	M. Dadbin	2-Aug-17	Downspout damaged at front elevation (existing).
	HB 035		01-Mar-17	M. Dadbin	2-Aug-17	Downspout damaged (broken bottom piece) at front elevation.

	HB 036		01-Mar-17	M. Dadbin	2-Aug-17	Eavestrough damaged (pinched) at front elevation.
	HB 136		01-Mar-17	M. Dadbin	2-Aug-17	Downspout damaged (pinched) at front elevation.
	HB 155		01-Mar-17	M. Dadbin	2-Aug-17	Black staining observed on insulation in ceiling space at C-1 (existing) and no suspect mould observed. Missing section of downspout and caulking degraded on downspout at front elevation.
	HB 162		01-Mar-17	M. Dadbin	2-Aug-17	Screw holes observed on metal cladding at front elevation (existing). Missing section of interior baseboard. Gap on wall at interior window frame. Interior caulking degraded on windows at front elevation (existing). Exterior caulking degraded on both windows at front elevation (new).
	RM 301		02-Mar-17	M. Dadbin	3-Aug-17	Large crack (~20') observed on concrete wall next to door (existing).
	RM 302		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~5') observed on concrete wall next to door (existing).
	RM 303		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~8') observed on concrete wall next to door (existing) and another crack (~4') on wall with sprinkler (existing).
	RM 304		02-Mar-17	M. Dadbin	3-Aug-17	Large crack (~11') observed on concrete wall next to door (existing) and another crack (~2') on wall with sprinkler (existing).
	RM 305		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~1') observed on concrete wall next to door (new).
	RM 306		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~4') observed on concrete wall to the left of door when facing the door (existing).
	RM 307		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~1') observed on concrete wall next to door (existing).
	RM 308		02-Mar-17	M. Dadbin	3-Aug-17	Crack (~3') observed on concrete wall next to door (existing).
	RM 309		02-Mar-17	M. Dadbin	3-Aug-17	N.S.M.O.M.O.
	RM 310		02-Mar-17	M. Dadbin	3-Aug-17	N.S.M.O.M.O.
	Room 101		02-Mar-17	M. Dadbin	2-Aug-17	N.S.M.O.M.O.
	Room 102		02-Mar-17	M. Dadbin	2-Aug-17	N.S.M.O.M.O.
	Room 103		02-Mar-17	M. Dadbin	2-Aug-17	N.S.M.O.M.O.
	Room 104		02-Mar-17	M. Dadbin	2-Aug-17	N.S.M.O.M.O.
	Room 105		02-Mar-17	M. Dadbin	2-Aug-17	N.S.M.O.M.O.
Irma Coulson P.S.	HB 009	14	03-Mar-17	M. Dadbin	4-Aug-17	Exterior caulking degraded at both windows (all around) of the portable at front elevation. Degraded and detached sections of baseboard (~20') at left elevation.
	HB 081		03-Mar-17	M. Dadbin	4-Aug-17	N.S.M.O.M.O.
	HB 142		03-Mar-17	M. Dadbin	4-Aug-17	Caulking missing at conduit at right elevation (existing). Degraded and detached sections of baseboard (~20').
	HB 146		03-Mar-17	M. Dadbin	4-Aug-17	Caulking degraded on door at front elevation.
	HB 149		03-Mar-17	M. Dadbin	4-Aug-17	Downspout missing at rear elevation. Caulking degraded on conduit of air-conditioning unit at front elevation.
	HB 150		03-Mar-17	M. Dadbin	4-Aug-17	Exterior wall skirting damaged at front elevation (near ventilation in skirting). Degraded and detached sections of baseboard (~8') at left elevation next to door.
	HB 196		03-Mar-17	M. Dadbin	4-Aug-17	Downspout detached at rear elevation.
	HB 204		03-Mar-17	M. Dadbin	4-Aug-17	N.S.M.O.M.O.
	HBL 111		03-Mar-17	M. Dadbin	4-Aug-17	N.S.M.O.M.O.
	HBL 242		03-Mar-17	M. Dadbin	4-Aug-17	Exterior caulking missing at window (existing).
	HBL 243		03-Mar-17	M. Dadbin	4-Aug-17	Minor holes (two 6") on drywall at rear elevation.
	HBL 244		03-Mar-17	M. Dadbin	4-Aug-17	Lower section of downspout damaged at left elevation.
	HBL 245		03-Mar-17	M. Dadbin	4-Aug-17	Corner flashing damaged (screw holes) at front elevation (existing).
	HBL 246		03-Mar-17	M. Dadbin	4-Aug-17	Screw holes observed on edge flashing at right elevation (existing). Caulking degraded on window closest to the door (new). Damaged sections of baseboard (17') at left elevation (new).
Milton District H.S.	HB 001	3	04-Mar-17	M. Dadbin	31-Jul-17	Interior of portable inaccessible at time of inspection. Interior to be inspected during next round of inspections.
	HB 093		04-Mar-17	M. Dadbin	31-Jul-17	Exterior caulking missing at windows. Baseboard damaged (15' detached and 5' missing) at left elevation next to footwear and clothing storage area. Baseboard damaged (4') at right elevation (new). Minor hole (2") on the metal cladding and a large hole (former place of anchor AC unit) at rear elevation (new).

	HB 154		04-Mar-17	M. Dadbin	31-Jul-17	<i>Exterior caulking missing at conduit at rear elevation (existing). Minor hole (6") observed on the interior drywall at right elevation (new).</i>
P.L. Robertson P.S.	HB 004	9	15-Mar-17	M. Dadbin	14-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 016		15-Mar-17	M. Dadbin	14-Aug-17	<i>Exterior caulking missing from window furthest from the door (existing).</i>
	HB 021		15-Mar-17	M. Dadbin	14-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 022		15-Mar-17	M. Dadbin	14-Aug-17	<i>Exterior caulking degraded at door (existing).</i>
	HB 027		15-Mar-17	M. Dadbin	14-Aug-17	<i>Screw holes in metal cladding (between 2 windows) and another 2" hole at same location at front elevation. Minor holes (two 1") observed on interior drywall next to door and footwear and clothing storage.</i>
	HB 030		15-Mar-17	M. Dadbin	14-Aug-17	<i>Minor hole (1") observed on interior drywall next to door.</i>
	HB 051		15-Mar-17	M. Dadbin	14-Aug-17	<i>Screw holes observed on door and door frames.</i>
	HBL 091		15-Mar-17	M. Dadbin	14-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 259		15-Mar-17	M. Dadbin	14-Aug-17	<i>N.S.M.O.M.O.</i>
Robert Baldwin P.S.	HB 122	2	21-Feb-17	M. Dadbin	26-Jul-17	<i>N.S.M.O.M.O.</i>
	HBL 079		21-Feb-17	M. Dadbin	26-Jul-17	<i>N.S.M.O.M.O.</i>
Robert Little P.S.	HBL 107	2	21-Feb-17	M. Dadbin	26-Jul-17	<i>N.S.M.O.M.O.</i>
	HB 208		21-Feb-17	M. Dadbin	26-Jul-17	<i>Stained ceiling tiles (~2) observed near the door (existing) and new stained ceiling tiles (~5) at left elevation.</i>
Sam Sherratt P.S.	HB 041	10	04-Mar-17	M. Dadbin	31-Jul-17	<i>Minor hole in interior drywall at rear wall (existing). Damaged ceiling tiles (3) observed. Damaged vinyl floor tiles (1) at entrance door.</i>
	HB 066		04-Mar-17	M. Dadbin	31-Jul-17	<i>N.S.M.O.M.O.</i>
	HB 082		04-Mar-17	M. Dadbin	31-Jul-17	<i>Damaged downspout (pinched) observed at front elevation. Loose downspout with degraded caulking observed at rear elevation (new). Stained ceiling tiles (4) observed at front elevation near door.</i>
	HB 083		04-Mar-17	M. Dadbin	31-Jul-17	<i>Ventilation missing metal mesh cover at front elevation. Downspout detached and caulking degraded at rear elevation (new). Missing wood railing (1) on walkway at front elevation.</i>
	HB 127		04-Mar-17	M. Dadbin	31-Jul-17	<i>Screw holes observed on exterior metal cladding at rear elevation. Caulking degraded on downspout at rear elevation.</i>
	HB 195		04-Mar-17	M. Dadbin	31-Jul-17	<i>Rusted metal observed below door. Caulking degraded on door frames at right elevation (existing). Missing half of downspout at left elevation.</i>
	HBL 087		04-Mar-17	M. Dadbin	31-Jul-17	<i>Minor hole (2") observed on skirting at left elevation. Missing bottom piece of downspout at front elevation.</i>
	HBL 099		04-Mar-17	M. Dadbin	31-Jul-17	<i>Loose composite board between HBL 099 and HB 083 at rear elevation. Downspout detached at front elevation. Missing wood railing (1) on walkway at front elevation.</i>
	HBL 223		04-Mar-17	M. Dadbin	31-Jul-17	<i>Damaged vinyl floor tiles (5) observed near door and center of portable.</i>
	HBL 227		04-Mar-17	M. Dadbin	31-Jul-17	<i>N.S.M.O.M.O.</i>
Tiger Jeet Singh P.S.	HB 063	12	14-Mar-17	M. Dadbin	10-Aug-17	<i>Lower part of downspout pinched at front elevation.</i>
	HB 095		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 109		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 116		14-Mar-17	M. Dadbin	10-Aug-17	<i>Lower part of downspout pinched at front elevation. Ventilation in skirting damaged at front elevation.</i>
	HB 126		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 187		14-Mar-17	M. Dadbin	10-Aug-17	<i>Ventilation missing metal mesh cover at front elevation. Pinched downspout (lower part) at front elevation. Missing downspout at rear elevation. Damaged sections of baseboard (1') and drywall cap (4') next to door.</i>
	HBL 013		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 014		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 015		14-Mar-17	M. Dadbin	10-Aug-17	<i>Downspout missing at rear elevation.</i>
	HBL 098		14-Mar-17	M. Dadbin	10-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 213		14-Mar-17	M. Dadbin	10-Aug-17	<i>Damaged downspout at front elevation.</i>
	HBL 258		14-Mar-17	M. Dadbin	10-Aug-17	<i>Caulking degraded on air-exchanger vent at left elevation.</i>
W.I. Dick P.S.	HB 002	3	27-Feb-17	M. Dadbin	28-Jul-17	<i>Hole (1") observed in metal cladding at rear elevation (existing).</i>
	HB 007		27-Feb-17	M. Dadbin	28-Jul-17	<i>N.S.M.O.M.O.</i>
	HB 183		27-Feb-17	M. Dadbin	28-Jul-17	<i>Hole (1") observed in metal cladding at front elevation (existing.)</i>
Total Number of Portables		166				

Notes:	
Scheduled inspection date subject to change due to availability of manpower and the facility.	
N.S.M.O.M.O. =	No Suspect Mould Or Moisture Observed

School	Portable Number	Portables on Site	Round 101 Inspection Date	Arcadis Inspector	Proposed Round 102 Inspection Date	Comments from Round 101 Inspection
Abbey Park H.S.	HB 108	4	05-Apr-17	M. Dadbin	23-Aug-17	N.S.M.O.M.O.
	HB 163		05-Apr-17	M. Dadbin	23-Aug-17	Caulking degraded on downspout at rear elevation. Vinyl floor tile (~1) damaged at left elevation.
	HB 164	NEW	05-Apr-17	M. Dadbin	23-Aug-17	Caulking missing on air-conditioner at left elevation (existing). Caulking degraded on downspout at front and rear elevations. Foundation pads missing at left elevation. Interior drywall cap missing (~8') at left elevation between two whiteboards.
	HBL 224		05-Apr-17	M. Dadbin	23-Aug-17	Damaged downspout (on lower part) at front elevation (existing). Stained ceiling tiles (2) observed at rear elevation and moisture and suspect mould observed on vapour barrier above the ceiling tiles.
E.J. James P.S.	HB 061	7	29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	HB 079		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	HB 111		29-Mar-17	M. Dadbin	16-Aug-17	Ceiling space at C-2 inaccessible. Evidence of previous water penetration and dirt/debris observed on vapour barrier in ceiling space at C-2.
	HB 121		29-Mar-17	M. Dadbin	16-Aug-17	Floor tiles (~6) damaged throughout (existing). Gap (20') observed between eavestrough and metal cladding at front elevation. Metal cladding damaged (3') under door at front elevation.
	HBL 009		29-Mar-17	M. Dadbin	16-Aug-17	Sections of baseboard (~3') missing at rear elevation.
	HBL 085		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	HBL 226	NEW	29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	Iroquois Ridge H.S.	HB 070	4	29-Mar-17	M. Dadbin	15-Aug-17
HB 088		29-Mar-17		M. Dadbin	15-Aug-17	N.S.M.O.M.O.
HB 202			29-Mar-17	M. Dadbin	15-Aug-17	Screw holes observed on door at front elevation. Vinyl floor tiles damaged at the center of portable. Damaged baseboard (~1') at front elevation.
HB 209			29-Mar-17	M. Dadbin	15-Aug-17	N.S.M.O.M.O.
James W. Hill P.S.		HB 080	4	29-Mar-17	M. Dadbin	15-Aug-17
HB 086	29-Mar-17	M. Dadbin		15-Aug-17	Damaged ceiling tile (1) at the center of portable.	
HB 099	29-Mar-17	M. Dadbin		15-Aug-17	Interior inaccessible at time of inspection. Interior to be inspected during next round of inspections.	
HB 176	29-Mar-17	M. Dadbin		15-Aug-17	Vinyl floor tiles (~12) damaged throughout (existing). Baseboard (8') missing at corners (existing). Wood fascia damaged at left elevation (existing). Large quantities of dirt/debris observed on vapour barrier in ceiling space at C-2 (existing). Metal cladding/flushing missing under the door (new).	
Joshua Creek P.S.	HB 011	3	29-Mar-17	M. Dadbin	15-Aug-17	N.S.M.O.M.O.
	HB 077		29-Mar-17	M. Dadbin	15-Aug-17	Exterior caulking degraded on door frames (existing). Hole (1") observed in metal cladding at front elevation (existing).
	HB 085		29-Mar-17	M. Dadbin	15-Aug-17	N.S.M.O.M.O.
	Munn's P.S.	HB 106	4	30-Mar-17	M. Dadbin	17-Aug-17
HB 177	30-Mar-17	M. Dadbin		17-Aug-17	N.S.M.O.M.O.	
HBL 001	30-Mar-17	M. Dadbin		17-Aug-17	N.S.M.O.M.O.	
HBL 002	30-Mar-17	M. Dadbin		17-Aug-17	N.S.M.O.M.O.	
Oakville Trafalgar H.S.	RM 189A	9	29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 189 B		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 190		29-Mar-17	M. Dadbin	16-Aug-17	Exterior caulking degraded above middle window. Damaged sections of baseboard (~2') beneath the middle window.
	RM 191		29-Mar-17	M. Dadbin	16-Aug-17	Small hole (5") observed on a ceiling tile at rear elevation near blackboard.
	RM 192		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 193		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 194		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 198		29-Mar-17	M. Dadbin	16-Aug-17	N.S.M.O.M.O.
	RM 199		29-Mar-17	M. Dadbin	16-Aug-17	Room used as E-waste storage, fill with electronics and furniture
	Pilgrim Wood P.S.	HBL 110	1	05-Apr-17	M. Dadbin	23-Aug-17
Post's Corners P.S.	HB 065	1	30-Mar-17	M. Dadbin	17-Aug-17	Exterior caulking missing at door (existing). Downspout missing at rear elevation. Suspect mould observed on interior drywall at IP-II.
Total Number of Portables		37				

Notes:	
Scheduled inspection date subject to change due to availability of manpower and the facility.	
N.S.M.O.M.O. =	No Suspect Mould Or Moisture Observed

School	Portable Number	Portables on Site	Round 101 Inspection Date	Arcadis Inspector	Proposed Round 102 Inspection Date	Comments from Round 101 Inspection
Captain R. Wilson P.S.	HB 014	1	10-Apr-17	M. Dadbin	24-Aug-17	N.S.M.O.M.O.
Emily Carr P.S.	HBL 084	2	05-Apr-17	M. Dadbin	23-Aug-17	Screw holes observed on metal cladding at left elevation.
	HBL 008		05-Apr-17	M. Dadbin	23-Aug-17	Screw holes observed on metal cladding at left elevation.
Forest Trail P.S.	HB 044	7	04-Apr-17	M. Dadbin	22-Aug-17	Eavestrough (~2') damaged above door at front elevation. Caulking degraded on downspout at front elevation.
	HB 047		04-Apr-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	HB 049		04-Apr-17	M. Dadbin	22-Aug-17	Caulking degraded on conduit at left elevation.
	HB 050		04-Apr-17	M. Dadbin	22-Aug-17	Downspout damaged and caulking degraded at rear elevation. Wall to wall junction detached (~8') at left elevation next to footwear and clothing storage.
	HB 052		04-Apr-17	M. Dadbin	22-Aug-17	Caulking degraded at downspout at front elevation.
	HB 054		04-Apr-17	M. Dadbin	22-Aug-17	Caulking degraded at downspout at front elevation.
	HB 076		04-Apr-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
Oodenawi P.S.	HB 058	5	05-Apr-17	M. Dadbin	23-Aug-17	Caulking degraded at air exchanger vent at front elevation. Metal cladding missing at edge flashing above skirting at front elevation (middle window). Downspout caulking degraded at rear elevation. Holes (six 1") observed in ceiling tiles mostly at rear elevation.
	HB 101		05-Apr-17	M. Dadbin	23-Aug-17	Caulking degraded at window closest to door at front elevation.
	HB 171		05-Apr-17	M. Dadbin	23-Aug-17	Screw holes (~5) observed in metal cladding at right elevation. Caulking missing at conduit at right elevation.
	HB 175		05-Apr-17	M. Dadbin	23-Aug-17	Damaged metal cladding under the door (wood exposed).
	HBL 260		05-Apr-17	M. Dadbin	23-Aug-17	Caulking missing at conduit at left elevation. Caulking missing at air exchanger vent at left elevation.
Palmero P.S.	HB 087	4	10-Apr-17	M. Dadbin	24-Aug-17	N.S.M.O.M.O.
	HB 167		10-Apr-17	S. Parliament	24-Aug-17	Stained ceiling tile (~1) observed (existing). Caulking missing at conduit (existing). Vinyl floor tiles (~3) damaged.
	HB 168		10-Apr-17	M. Dadbin	24-Aug-17	Caulking degraded at windows. Caulking missing on downspout at rear elevation.
	HB 170		10-Apr-17	M. Dadbin	24-Aug-17	N.S.M.O.M.O.
Pine Grove P.S.	HB 043	7	06-Apr-17	M. Dadbin	21-Aug-17	Caulking degraded on air exchanger vent at front elevation.
	HB 097		06-Apr-17	M. Dadbin	21-Aug-17	Exterior caulking degraded on door frames (existing). Caulking missing at downspout at front elevation. Vinyl floor tiles (~7) damaged.
	HB 123		06-Apr-17	M. Dadbin	21-Aug-17	Caulking degraded at conduit at rear elevation. Edge flashing damaged at right elevation. Vinyl floor tiles (~10) damaged.
	HB 130		06-Apr-17	M. Dadbin	21-Aug-17	Caulking missing at downspout at front elevation. Screw holes on metal cladding near door at front elevation. Metal flashing missing at left elevation.
	HB 131		06-Apr-17	M. Dadbin	21-Aug-17	Walkway is not stable (detached from portable wall). Caulking degraded at windows. Caulking degraded at air-exchanger vent at right elevation. Screw holes (2) at right elevation. Vinyl floor tiles (~8) damaged.
	HB 158		06-Apr-17	M. Dadbin	21-Aug-17	Downspout detached and caulking missing at front elevation. Caulking missing on downspout at rear elevation.
	HB 159		06-Apr-17	M. Dadbin	21-Aug-17	Downspout damaged at front elevation. Screw holes on metal cladding at front elevation. Caulking degraded on door frame.
	Sunningdale P.S.		HB 072	3	03-Apr-17	M. Dadbin
HB 132		03-Apr-17	M. Dadbin		18-Aug-17	Interior inaccessible at time of inspection. Interior to be inspected during next round of inspections.
HB 145		03-Apr-17	M. Dadbin		18-Aug-17	N.S.M.O.M.O.
W.H. Morden P.S.	HB 055	8	06-Apr-17	M. Dadbin	21-Aug-17	Caulking missing at both windows. Caulking missing on top of door frames (wood framing visible).
	HB 199		06-Apr-17	M. Dadbin	21-Aug-17	Caulking degraded on air exchanger vent at front elevation. Window caulking degraded at both windows. Damaged sections of baseboard (~3') next to door.
	HB 200		06-Apr-17	M. Dadbin	21-Aug-17	Skirting damaged at door (existing). Caulking degraded all around windows. Caulking degraded at air-exchanger vent at front elevation. Gap in metal cladding near door at front elevation.
	HBL 006		06-Apr-17	M. Dadbin	21-Aug-17	Screw holes (~8) on metal cladding observed near vent at left elevation.
	HBL 007		06-Apr-17	M. Dadbin	21-Aug-17	N.S.M.O.M.O.
	HBL 201		06-Apr-17	M. Dadbin	21-Aug-17	Caulking degraded and/or missing on second window from door. Downspout damaged at right elevation.
	HBL 249		06-Apr-17	M. Dadbin	21-Aug-17	N.S.M.O.M.O.
HBL 250	06-Apr-17	M. Dadbin	21-Aug-17	Vinyl floor tiles (> 10) damaged throughout (existing).		

West Oak P.S.	RM 1	7	31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	RM 2		31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	RM 3		31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	RM 4		31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	RM 5		31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	RM 6		31-Mar-17	M. Dadbin	22-Aug-17	N.S.M.O.M.O.
	HB 107		31-Mar-17	M. Dadbin	22-Aug-17	Vinyl floor tiles (~5) damaged throughout (existing).
White Oaks Centre for Science and Technology (North Campus)	HB 060	5	30-Mar-17	M. Dadbin	17-Aug-17	Eavestrough damaged at rear elevation.
	HBL 92		30-Mar-17	M. Dadbin	17-Aug-17	Downspout detached at rear elevation
	HBL 93		30-Mar-17	M. Dadbin	17-Aug-17	N.S.M.O.M.O.
	HBL 94		30-Mar-17	M. Dadbin	17-Aug-17	N.S.M.O.M.O.
	HBL 95		30-Mar-17	M. Dadbin	17-Aug-17	N.S.M.O.M.O.
White Oaks School Admin. (South Campus)	HB 023	12	03-Apr-17	M. Dadbin	18-Aug-17	Hole (2") observed on metal cladding next to conduit at right elevation. Sections of baseboard missing below windows.
	HB 042		03-Apr-17	M. Dadbin	18-Aug-17	Sections of baseboard missing (~3') below window next to door. Sections of baseboard damaged (~3') at left elevation. Interior hole (4") observed on drywall at rear elevation next to whiteboard.
	HB 078		03-Apr-17	M. Dadbin	18-Aug-17	Downspout damaged and caulking degraded at front elevation. Interior drywall cap detached at right elevation next to air exchanger unit. Inspection port cover missing at IP-1 (tape was used to seal the port).
	HB 112		03-Apr-17	M. Dadbin	18-Aug-17	N.S.M.O.M.O.
	HB 153		03-Apr-17	M. Dadbin	18-Aug-17	N.S.M.O.M.O.
	HB 201		03-Apr-17	M. Dadbin	18-Aug-17	Vinyl floor tile (1) damaged next to door.
	HB 205		03-Apr-17	M. Dadbin	18-Aug-17	Inspection port cover missing at IP-1 (tape was used to seal the port).
	HBL 016		03-Apr-17	M. Dadbin	18-Aug-17	Caulking degraded at conduit at right elevation.
	HBL 017		03-Apr-17	M. Dadbin	18-Aug-17	Eavestrough detached (~3') from side roof flashing at front elevation. Caulking degraded on downspout at front elevation. Caulking degraded on window next to door.
	HBL 018		03-Apr-17	M. Dadbin	18-Aug-17	Eavestrough detached (~6') from roof edge at rear elevation. Caulking degraded at downspout at front elevation. Minor interior hole in drywall (1") at right elevation.
	HBL 096		03-Apr-17	M. Dadbin	18-Aug-17	N.S.M.O.M.O.
HBL 097		03-Apr-17	M. Dadbin	18-Aug-17	N.S.M.O.M.O.	
Total Number of Portables		61				

Notes:	
Scheduled inspection date subject to change due to availability of manpower and the facility.	
N.S.M.O.M.O. =	No Suspect Mould Or Moisture Observed

School	Portable Number	Portables on Site	Round 101 Inspection Date	Arcadis Inspector	Proposed Round 102 Inspection Date	Comments from Round 101 Inspection	
Alexander's P. S.	HB 024	2	10-Apr-17	M. Dadbin	24-Aug-17	N.S.M.O.M.O.	
	HB 028		10-Apr-17	M. Dadbin	24-Aug-17	N.S.M.O.M.O.	
Charles R. Beaudoin P.S.	HBL 100	4	12-Apr-17	M. Dadbin	28-Aug-17	Caulking degraded on windows at front elevation.	
	HBL 101		12-Apr-17	M. Dadbin	28-Aug-17	Stained ceiling tile (1) observed near C-1 at right elevation. No suspect mould observed.	
	HBL 102		12-Apr-17	M. Dadbin	28-Aug-17	Downspout detached (missing caulking) at front elevation. Vinyl floor tiles (~5) damaged.	
	HBL 206		12-Apr-17	M. Dadbin	28-Aug-17	Caulking degraded on downspout at front elevation.	
Dr. Frank Hayden S.S.	HB 010-New	12	12-Apr-17	M. Dadbin	28-Aug-17	Screw holes observed on metal cladding at left elevation.	
	HB 059		12-Apr-17	M. Dadbin	28-Aug-17	Caulking missing on air-exchanger vent at front elevation.	
	HB 092		12-Apr-17	M. Dadbin	28-Aug-17	Caulking missing on air-exchanger vent at front elevation.	
	HB 120		12-Apr-17	M. Dadbin	28-Aug-17	Exterior caulking degraded on door (existing). Caulking missing on air-exchanger vent at front elevation.	
	HB 137		12-Apr-17	M. Dadbin	28-Aug-17	Exterior caulking degraded on door and windows. Caulking missing on air-exchanger vent at front elevation. Vinyl floor tiles (~2) damaged or missing near air exchanger unit.	
	HB 151	New	12-Apr-17	M. Dadbin	28-Aug-17	N.S.M.O.M.O.	
	HB 172		12-Apr-17	M. Dadbin	28-Aug-17	Exterior caulking degraded on door (existing). Caulking missing on air-exchanger vent at front elevation.	
	HB 207		12-Apr-17	M. Dadbin	28-Aug-17	Missing caulking on air-exchanger vent at front elevation. Missing caulking on air-conditioner at right elevation.	
	HBL 210	New	12-Apr-17	M. Dadbin	28-Aug-17	Vinyl floor tiles (~11) damaged at rear elevation.	
	HBL 211	New	12-Apr-17	M. Dadbin	28-Aug-17	N.S.M.O.M.O.	
	HBL 255 (1114)	New	12-Apr-17	M. Dadbin	28-Aug-17	N.S.M.O.M.O.	
	HBL 256 (1362)	New	12-Apr-17	M. Dadbin	28-Aug-17	N.S.M.O.M.O.	
	J.W. Singleton Education Centre	HB 003	4	13-Apr-17	M. Dadbin	29-Aug-17	Portable inaccessible at time of inspection. Portable to be inspected during next round of inspections.
		HB 117		13-Apr-17	M. Dadbin	29-Aug-17	Screw holes on metal cladding above door at front elevation.
HB 118			13-Apr-17	M. Dadbin	29-Aug-17	N.S.M.O.M.O.	
HB 119			13-Apr-17	M. Dadbin	29-Aug-17	Missing caulking on conduit at rear elevation. Caulking degraded on downspout at front and rear elevations. Stained ceiling tile (1) above window at front elevation.	
John T. Tuck P.S.	HB 064	9	18-Apr-17	M. Dadbin	30-Aug-17	Downspout detached (missing caulking) at front elevation. Vinyl floor tiles (~5) damaged.	
	HB 156		18-Apr-17	M. Dadbin	30-Aug-17	Edge flashing missing at front and right elevations (existing).	
	HB 157		18-Apr-17	M. Dadbin	30-Aug-17	Exterior caulking degraded at door. Vinyl floor tiles (~8) damaged.	
	HB 165		18-Apr-17	M. Dadbin	30-Aug-17	Downspout damaged at rear elevation.	
	HB 173		18-Apr-17	M. Dadbin	30-Aug-17	Exterior caulking degraded at door (existing). Caulking missing on downspout at front elevation. Ceiling tile (1) missing above air exchange unit. Vinyl floor tiles (>25) damaged throughout. Sections of baseboard (~7') missing at rear elevation.	
	HBL 216		18-Apr-17	M. Dadbin	30-Aug-17	Evidence of previous water penetration and dirt/debris observed on vapour barrier in ceiling space at C-1	
	HBL 219		18-Apr-17	M. Dadbin	30-Aug-17	Caulking degraded at window.	
	HBL 220		18-Apr-17	M. Dadbin	30-Aug-17	N.S.M.O.M.O.	
	HBL 221		18-Apr-17	M. Dadbin	30-Aug-17	N.S.M.O.M.O.	
John W. Boich P.S.	HB 108	4	11-Apr-17	M. Dadbin	25-Aug-17	N.S.M.O.M.O.	
	HB 109		11-Apr-17	M. Dadbin	25-Aug-17	N.S.M.O.M.O.	
	HBL 217		11-Apr-17	M. Dadbin	25-Aug-17	Screw holes in metal cladding at rear elevation. Hole (2") in metal cladding at former conduit. Stained ceiling tile with suspect mould observed at rear elevation. Moisture observed above ceiling on vapour barrier. Black staining observed on insulation above vapour barrier.	

	HBL 247		11-Apr-17	M. Dadbin	25-Aug-17	<i>Caulking degraded on air-exchanger vent at left elevation.</i>
L.B. Pearson H.S.	RM 179 A	12	13-Apr-17	M. Dadbin	29-Aug-17	<i>Interior of portable inaccessible at time of inspection. Interior to be inspected during next round of inspections.</i>
	RM 180		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
	RM 181		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
	RM 182		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
	RM 183		13-Apr-17	M. Dadbin	29-Aug-17	<i>Ceiling tile (1) damaged next to door.</i>
	RM 184		13-Apr-17	M. Dadbin	29-Aug-17	<i>Ceiling tile (4) damaged and stained.</i>
	RM 185		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
	RM 186		13-Apr-17	M. Dadbin	29-Aug-17	<i>Stained ceiling tile (2) next to door (near C-1). Damaged vinyl floor tiles (1) near door at front elevation.</i>
	RM 187		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
	RM 188		13-Apr-17	M. Dadbin	29-Aug-17	<i>Damaged vinyl floor tiles (~6) at right elevation.</i>
	RM 189		13-Apr-17	M. Dadbin	29-Aug-17	<i>Damaged sections of baseboard (~4') next to door and at rear elevation.</i>
	RM 190 A/B		13-Apr-17	M. Dadbin	29-Aug-17	<i>N.S.M.O.M.O.</i>
Pineland P.S.	HB 006	6	18-Apr-17	M. Dadbin	30-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 067		18-Apr-17	M. Dadbin	30-Aug-17	<i>Vinyl floor tiles (~3) damaged near air-exchanger unit.</i>
	HB 094		18-Apr-17	M. Dadbin	30-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 096		18-Apr-17	M. Dadbin	30-Aug-17	<i>Caulking degraded on exterior windows at front elevation.</i>
	HB 128		18-Apr-17	M. Dadbin	30-Aug-17	<i>Damaged vinyl floor tiles (~2) next to door.</i>
	HB 069	NEW	18-Apr-17	M. Dadbin	30-Aug-17	<i>N.S.M.O.M.O.</i>
Total Number of Portables		53				

Notes:

Scheduled inspection date subject to change due to availability of manpower and the facility.

N.S.M.O.M.O. = No Suspect Mould Or Moisture Observed

School	Portable Number	Portables on Site	Round 101 Inspection Date	Arcadis Inspector	Proposed Round 102 Inspection Date	Comments from Round 101 Inspection
Alton Village P.S.	HB 037	9	11-Apr-17	M. Dadbin	25-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 068		11-Apr-17	M. Dadbin	25-Aug-17	<i>Caulking degraded on air exchanger vent at front elevation.</i>
	HBL 225		11-Apr-17	M. Dadbin	25-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 234		11-Apr-17	M. Dadbin	25-Aug-17	<i>Interior wall to wall junction (~8') missing at right elevation next to air-exchanger unit.</i>
	HBL 235		11-Apr-17	M. Dadbin	25-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 236		11-Apr-17	M. Dadbin	25-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 237		11-Apr-17	M. Dadbin	25-Aug-17	<i>Caulking degraded on downspout at front elevation. Hole observed on drywall (~1") above door at rear elevation.</i>
	HBL 238		11-Apr-17	M. Dadbin	25-Aug-17	<i>N.S.M.O.M.O.</i>
	HBL 239		11-Apr-17	M. Dadbin	25-Aug-17	<i>Caulking missing on downspout at front elevation. Hole (2") observed on drywall above door at rear elevation.</i>
Florence Meares P.S.	HB 139	1	11-Apr-17	M. Dadbin	25-Aug-17	<i>Caulking degraded on downspout at rear elevation. Stained ceiling tile (~2) at left elevation. Suspect mould observed on the ceiling tile near the closet. No moisture was observed.</i>
Kilbride P.S.	HB 074	1	15-Mar-17	M. Dadbin	14-Aug-17	<i>Damaged wood skirting at front, rear, and left elevations. Caulking degraded on exterior window frames closest to the door (existing). Ventilation damaged at front elevation. Caulking missing on downspout at front elevation. Caulking degraded on door frames at front elevation. Hole (2") on drywall next to electrical panel.</i>
Orchard Park P.S.	HB 040	4	10-Apr-17	M. Dadbin	24-Aug-17	<i>Caulking degraded on air exchanger vent at front elevation.</i>
	HB 140		10-Apr-17	M. Dadbin	24-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 147		10-Apr-17	M. Dadbin	24-Aug-17	<i>Caulking missing on downspout at front elevation. Hole (2") observed on drywall above door at rear elevation.</i>
	HB 166		10-Apr-17	M. Dadbin	24-Aug-17	<i>N.S.M.O.M.O.</i>
Pauline Johnson P.S.	HB 102	2	19-Apr-17	M. Dadbin	31-Aug-17	<i>Caulking degraded on windows at front elevation.</i>
	HBL 222		19-Apr-17	M. Dadbin	31-Aug-17	<i>Downspout damaged and missing caulking at front elevation. Ceiling tile (1) missing above air exchanger unit at rear elevation.</i>
Tom Thompson P.S.	HB 012	10	19-Apr-17	M. Dadbin	31-Aug-17	<i>Downspout damaged and missing caulking at front elevation.</i>
	HB 031		19-Apr-17	M. Dadbin	31-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 053		19-Apr-17	M. Dadbin	31-Aug-17	<i>Screw holes on metal cladding at front elevation. Caulking degraded on air exchanger vent at front elevation. Damaged sections of baseboard (~6') at rear elevation.</i>
	HB 098		19-Apr-17	M. Dadbin	31-Aug-17	<i>Vinyl floor tiles (~10) damaged near door.</i>
	HB 105		19-Apr-17	M. Dadbin	31-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 124		19-Apr-17	M. Dadbin	31-Aug-17	<i>Screw holes on metal cladding at front elevation. Damaged ceiling tile (1) observed above door at front elevation.</i>
	HB 141		19-Apr-17	M. Dadbin	31-Aug-17	<i>Downspout damaged and missing caulking at front elevation. Caulking missing on door frames.</i>
	HB 148		19-Apr-17	M. Dadbin	31-Aug-17	<i>Corner edge flashing damaged at front elevation. Caulking degraded on downspout at rear elevation. Vinyl floor tiles (~4) damaged.</i>
	HB 169		19-Apr-17	M. Dadbin	31-Aug-17	<i>N.S.M.O.M.O.</i>
	HB 206		19-Apr-17	M. Dadbin	31-Aug-17	<i>Downspout damaged at front elevation. Vinyl floor tiles (~3) damaged near door.</i>
Total Number of Portables		27				

Notes:	
Scheduled inspection date subject to change due to availability of manpower and the facility.	
N.S.M.O.M.O. =	No Suspect Mould Or Moisture Observed